

Town Hall and Hildreth House Construction Committee  
Monthly Report to the Board of Selectmen  
November 12, 2015

Project Status Statement: The project is on track

Current Schedule of major events that take us to end of November

\* Town Hall

- Complete shingle installation
- Start staging removal

\* Hildreth House

- Request for Proposals for architect due by 11/12
- Committee recommendation to BOS by 11/25 for approval at 12/1 meeting

Financial Report as of 11/13/2015: sixth GVW application for payment attached.

Major Actions:

\* GVW supplied a new project master schedule 11/2/2015

\* Committee review of the Juniper Hill Design Inc. envelope assessment will be completed by 12/7 and in the December BOS report.

Action Requiring BOS Approval: sixth GVW application for payment

Submitted by Laura Andrews, T3HCC Recorder